


Project: Gripple Hangers
Client: Gripple Ltd
Client's Order No: 3061
Inspection Date:
First: 12/03/2009

Certificate No: COV 0919097
Office: Sheffield
Date: 20/02/2009
Order Status: Complete
Final: 12/03/2009

This certificate is issued to Gripple Ltd to certify that the undersigned surveyor did, at their request attend their premises at The Old West Gun Works, Sheffield on and between the above dates for the purpose of examining and witnessing tests on the items listed below. All tests produced satisfactory results.

TEST CONFIGURATION



M Cobb
Surveyor of Lloyd's Register




Gripple Model	Rope Construction	Gripple Rated Load	Gripple Load Limit 5:1	Result		
3mm Y-fit Accessory Link-hook	7 x 7 (6/ 1)	45-90 Kg 100-200 lbs	450 Kg 990 lbs	382.2 Kg 840.84 lbs	416.3 Kg 915.86 lbs	422.9 Kg 930.38 lbs

Project: Gripple Hangers
Client: Gripple Ltd
Client's Order No: 3061
Inspection Date:
First: 12/03/2009


Certificate No: COV 0919097
Office: Sheffield
Date: 20/02/2009
Order Status: Complete
Final: 12/03/2009

This certificate is issued to Gripple Ltd to certify that the undersigned surveyor did, at their request attend their premises at The Old West Gun Works, Sheffield on and between the above dates for the purpose of examining and witnessing tests on the items listed below. All tests produced satisfactory results.

TEST CONFIGURATION



M Cobb
 Surveyor of Lloyd's Register



Gripple Model	Rope Construction	Gripple Rated Load	Gripple Load Limit 5:1	Result		
1 mm Y-fit Accessory Link Hook	7 x 7 (6/ 1)	0 – 10 Kg 0 – 22 lbS	50 Kg 110 lbs	105.2 Kg 231.4 lbs	104.0 Kg 228.8 lbs	105.6 Kg 232.2 lbs
2 mm Y-fit Accessory Link Hook	7 x 7 (6/ 1)	10- 45 Kg 22-100 lbs	225 Kg 495 lbs	395.1 Kg 869.1 lbs	385.1 Kg 847.3 lbs	385.5 Kg 848.0 lbs